



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 2, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week August 2, 2024

- Framing and Taping of curved soffits at Ceilings continues
- Painting throughout
- Locker Bases
- Wall Tile installation
- Ceiling Grid throughout
- Light installation following ceiling grid continues
- Quarry tile work in storage area.
- Subgrade of turf area.
- Final grading around perimeter of Area E.

Upcoming Work

- Ceiling Grid continues.
- Rain Leader corrective work in area C.
- Lights continue being installed in classrooms.
- Curb/grade beam and sidewalk concrete at sidewalk/playground area.
- Painting continues
- Locker installation
- Epoxy install/patching.
- Cabinet installation continues in classrooms.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 2, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Exterior Sitework and Concrete



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 2, 2024

Address: 421 7th Street Two Harbors, MN 55616




Curved Soffits in area C and Epoxy Patch back



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 2, 2024

Address: 421 7th Street Two Harbors, MN 55616



Locker Bases and Soffits



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 2, 2024

Address: 421 7th Street Two Harbors, MN 55616



Acoustical Ceiling Grid Installation w/ Light fixture installation