



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 9, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week August 9, 2024

- Framing and Taping of curved soffits at Ceilings continues
- Painting throughout
- Locker installation
- Wall Tile installation
- Ceiling Grid throughout
- Light installation following ceiling grid continues
- Electrical Panel Replacement
- Final grading around perimeter of Area E.
- Backfill and grade at stairs.
- Removal of concrete for new stairs at door 5.
- Final Sidewalk and Trash Pad pour.

Upcoming Work

- Ceiling Grid continues.
- Lights continue being installed in classrooms.
- Painting continues
- Locker installation
- Epoxy install/patching.
- Cabinet installation continues in classrooms.
- VCT Flooring and Carpeting.
- Turf Installation
- B101 and B102 Exterior Wall Replacement



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 9, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Epoxy Flooring



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 9, 2024

Address: 421 7th Street Two Harbors, MN 55616



Locker Installation



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 9, 2024

Address: 421 7th Street Two Harbors, MN 55616



Final Grading at Perimeter of Building



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 9, 2024

Address: 421 7th Street Two Harbors, MN 55616



Additional Fence install



Trash Pad Concrete



Door Cut in and Brick Patch back