



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 10, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending May 10, 2024

-  Continued exterior wall framing for Area B Music Suite
-  Installed sand cushion
-  Started roof blocking for Area B Music Suite
-  Drywall finishes in boys' locker room.
-  Wall framing in girls' locker room
-  Mechanical and electrical rough ins for girls' locker room
-  Abatement in kitchen
-  Demolition for electrical openings in auditorium
-  Started demolition and abatement in old Admin area



Upcoming planned work

-  Continue exterior wall framing for Area B Music Suite
-  Install vapor barrier in prep for concrete flooring for Area B Music Suite
-  Continue roof blocking for Area B Music Suite
-  Roof upper level of Area B Music Suite
-  Pour concrete floor for Area B Music Suite
-  Install weather barrier for Area B Music Suite
-  Plaster and taping in boys' locker room.
-  Continue wall framing in girls' locker room
-  Mechanical and electrical rough ins for girls' locker room
-  Demolition and concrete floor cutting for underground plumbing in kitchen
-  Continue demolition and abatement in old Admin area



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 10, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Exterior wall framing and roof blocking at Area B Music Suite



Sand cushion and prep for vapor barrier installation at Area B Music Suite



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 10, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Wall framing in girls' locker room



Drywall work in boys' locker room