



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 17, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending May 17, 2024

-  Continued exterior wall framing for Area B Music Suite
-  Installed vapor barrier in prep for concrete flooring for Area B Music Suite
-  Continued roof blocking for Area B Music Suite
-  Roofed upper level of Area B Music Suite
-  Poured concrete floor for Area B Music Suite
-  Installed weather barrier for Area B Music Suite
-  Plaster and taping in boys' locker room.
-  Continued wall framing in girls' locker room
-  Mechanical and electrical rough ins for girls' locker room
-  Demolition and concrete floor cutting for underground plumbing in kitchen
-  Continued demolition and abatement in old Admin area



Upcoming planned work

-  Continue exterior wall framing for Area B Music Suite
-  Roofing Area B Music Suite
-  Pour concrete stairs and ramp for Area B Music Suite
-  Insulation and sheathing in Area B Music Suite
-  Wall framing in Area B Music Suite
-  Painting in boys' locker room.
-  Continue wall framing in girls' locker room
-  Mechanical and electrical rough ins for girls' locker room
-  Underground plumbing in kitchen
-  Wall framing in old Admin area



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 17, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Roofing delivery and staging for Area B Music Suite



Vapor barrier installation at Area B Music Suite



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – May 17, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Wall framing and mechanical electrical rough in girls' locker room



Kitchen demolition and floor removal