



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – June 14th, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week June 14th, 2024

- Lights hung in ceiling grid.
- Electrical/Mechanical ceiling work.
- Floor prep.
- Overhead door installed
- Masonry Caps at Exterior
- Floor protection
- Demolition for summer work begins.

Upcoming Work

- Ceiling Grid continues.
- Lights hung in ceiling grid.
- Cabinet installs 6-17-24
- Demolition for summer work continues
- Saw cutting of Masonry walls and new window Openings



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – June 14th, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Ceiling Grid and Light install continues in Kindergarten Suite.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – June 14th, 2024

Address: 421 7th Street Two Harbors, MN 55616



Removal of Ceiling for installation of curved soffits.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – June 14th, 2024

Address: 421 7th Street Two Harbors, MN 55616




Demolition throughout school begins. Ceiling removal, lockers, cabinets.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – June 14th, 2024

Address: 421 7th Street Two Harbors, MN 55616



Overhead door at Maintenance area.