



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending July 19, 2024

-  Continued exterior brick for Area B Music Suite
-  Continued mechanical and electrical rough ins in Area B Music Suite
-  Continued drywall installation in Area B Music
-  Curtainwall framing in Area B Music Suite
-  Setting plumbing fixtures in boys' locker room
-  Mud bed and weather proofing prep for floor tiling in girls locker room
-  Ceiling grid in girls locker room
-  Floor tile in kitchen
-  Painting and ceiling work old Admin area
-  Drywall work New FACS
-  Wall tilework in corridor
-  Air handling units delivered



Upcoming planned work

-  Continue exterior brick for Area B Music Suite
-  Stairwork installation in Area B Music Suite
-  Continue drywall, taping and mudding of interior walls in Area B Music
-  Storefront aluminum framing in Area B Music Suite
-  Setting plumbing fixtures in boys' locker room
-  Locker bases in boys locker room
-  Tiling in girls locker room
-  Ceiling grid in girls locker room
-  Finish floor tile in kitchen
-  Start kitchen distribution system in kitchen
-  Painting and ceiling work old Admin area
-  Ceiling grid in old Admin area
-  Paint in competition gym
-  Continue drywall, taping and mudding of interior walls in New FACS
-  Pour sidewalks at new front entrance addition
-  Wall tilework in corridor
-  Install air handling units



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Brickwork Area B Music Suite



Curtain wall, aluminum storefront framing in Area B Music Suite



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



FACS Lab mechanical and electrical rough ins



Corridor tile work and seating nook framing



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 19, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Plumbing fixtures installation in boys locker room



Air handling units delivered