



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending July 26, 2024

-  Continued exterior brick for Area B Music Suite
-  Stairwork installation in Area B Music Suite
-  Continued drywall, taping and mudding of interior walls in Area B Music
-  Storefront aluminum framing in Area B Music Suite
-  Setting plumbing fixtures, curtains, hand dryers in boys' locker room
-  Locker bases in boys locker room
-  Tiling in girls locker room
-  Ceiling grid in girls locker room
-  Finished floor tile in kitchen
-  Started kitchen distribution system in kitchen
-  Painting and ceiling work old Admin area
-  Casework in old Admin area
-  Continue drywall, taping and mudding of interior walls in New FACS
-  Pour sidewalks at new front entrance addition
-  Wall tilework in corridor
-  Install air handling units



Upcoming planned work

-  Finish exterior brick for Area B Music Suite
-  Continue drywall, taping and mudding of interior walls in Area B Music
-  Storefront aluminum framing in Area B Music Suite
-  Prep for elevator installation at Area B Music Suite
-  Epoxy flooring in boys' locker room
-  Tiling in girls locker room
-  Ceiling grid in girls locker room
-  Kitchen equipment installation
-  Lights old Admin area
-  Paint in competition gym
-  Paint and ceiling in New FACS
-  Wall tilework in corridor
-  Mechanical and electrical hook ups for air handling units



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Brickwork Area B Music Suite



Casework installation in old administrative area



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



FACS Lab drywall work



Kitchen equipment mechanical/electrical distribution



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – July 26, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Plumbing fixtures and finishes in boys locker room



Air handling units being set