



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – August 02, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending August 02, 2024

-  Finished exterior brick and wash brick at Area B Music Suite
-  Window installation at Music Addition
-  Continued drywall, taping and mudding of interior walls in Area B Music
-  Storefront aluminum framing in Area B Music Suite
-  Prepped for elevator installation at Area B Music Suite
-  Epoxy flooring in boys' locker room
-  Tiling in girls locker room
-  Ceiling grid in girls locker room
-  Kitchen equipment and light installation
-  Installed FRP walls in kitchen
-  Lights old Admin area
-  Paint in competition gym
-  Paint and ceiling in New FACS
-  Wall tilework in corridor and stairwells
-  Corridor curved soffit framing outside of Media Center



Upcoming planned work

-  Continue drywall, taping and mudding of interior walls in Area B Music
-  Storefront aluminum framing in Area B Music Suite
-  Window installation in Music Addition
-  Elevator installation at Area B Music Suite
-  Pour stairway flooring in Music Addition
-  Finish tiling in girls locker room
-  Install lights and plumbing fixtures in girls locker room
-  Kitchen equipment installation
-  Finish paint in and start hanging new lights competition gym
-  Casework installation in New FACS
-  Wall tilework in corridor and stairwells
-  Mechanical and electrical hook ups for air handling units
-  Drywall soffit in corridor outside of Media Center
-  Doors and hardware throughout
-  Crack repair and sealcoat parking lot



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – August 02, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Last portion of brickwork Area B Music Suite



Stairwell wall framing in Music Addition



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – August 02, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Epoxy flooring in boys' locker room



Wall tile installation in girls' locker room



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – August 02, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Wall tile in stairwells



Competition gym half way done with painting



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – August 02, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Kitchen progress



FACS progress