



**ISD #381**

**Lake Superior Schools**

**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**

**Friday – August 16, 2024**

**Address: 137 Banks Blvd. Silver Bay, Minnesota 55614**

## ***William Kelley Addition and Renovation***



### **Completed week ending August 16, 2024**

-  Terrazzo floor and bathroom wall tile in Area B Music Suite
-  Elevator installation at Area B Music Suite
-  Pour stairway flooring in Music Addition
-  Locker installation in boys locker room
-  Finish floor tiling in girls locker room
-  Continue plumbing fixtures in girls locker room
-  Kitchen equipment installation
-  Ceiling pads in kitchen
-  Casework installation and flooring in New FACS
-  Wall tilework stairwells
-  Mechanical and electrical hook ups for air handling units
-  Corridor wavy soffits and nooks
-  Flooring, casework in community room and tech spaces (old Admin)
-  Final site grading and sidewalk concrete work
-  Brickwork at NE corner of building
-  Install corridor lockers



### **Upcoming planned work**

-  Storefront window glass/interior glazing in Area B Music Suite
-  Elevator installation in Area B Music Suite
-  Tape and mud walls in Area B Music Suite
-  Terrazzo flooring in Area B Music Suite
-  Bathroom wall tile in Area B Music Suite
-  Mechanical equipment start ups
-  Finish food service equipment installation and connections
-  Final inspections for kitchen and final clean
-  Epoxy floor in girls locker room
-  Final clean of boys locker room and turn over
-  Stairway wall tile and handrails
-  Finish locker installation in corridors
-  Door and hardware for corridor fire doors
-  Punch list and cleaning
-  Delivery of new furniture
-  Turn over competition gym for waxing of gym floor



**ISD #381**

**Lake Superior Schools**

**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**

**Friday – August 16, 2024**

**Address: 137 Banks Blvd. Silver Bay, Minnesota 55614**

**Progress Photos**



Corridor locker installation



Locker installation in boys' locker room



**ISD #381**

**Lake Superior Schools**

**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**

**Friday – August 16, 2024**

**Address: 137 Banks Blvd. Silver Bay, Minnesota 55614**



Girls locker room wall and floor tile complete



Casework and flooring installation in FACS



**ISD #381**

**Lake Superior Schools**

**William Kelley Addition and Renovation**

**ICS Weekly Progress Report**

**Friday – August 16, 2024**

**Address: 137 Banks Blvd. Silver Bay, Minnesota 55614**



Ductwork and mechanical equipment for competition gym



Flooring complete in old Admin areas/Tech offices