



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 27, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending September 27, 2024

-  Finished installing exterior metal paneling in Music Suite
-  Installed vestibule storefront interior glass
-  Continued painting walls in Music Suite
-  Installed handrails at stairs in Music Suite
-  Continued corridor wall tile in Music Suite
-  Installed ceiling grid in band and choir room
-  Started ceiling pad
-  Install fixtures and accessories in bathrooms in Music Suite
-  Casework installation
-  Doors and hardware installation
-  Remove temporary fencing
-  Punch list
-  Commissioning, testing and balancing of mechanical systems



Upcoming planned work for Music/Art Rooms

-  Exterior sheet metal roof coping
-  Start flooring in music rooms and art room
-  Install wall coverings and acoustical wall panels
-  Continue corridor wall tile
-  Ceiling grid in corridors
-  Continue casework installation
-  Continue doors and hardware installation
-  Light fixtures and HVAC diffusers
-  Polish corridor terrazzo flooring
-  Install visual display boards/markerboards
-  Touch up painting
-  Punch list
-  Commissioning, testing and balancing of mechanical systems



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report


Friday – September 27, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Exterior metal panel installation complete at Music Suite



Vestibule storefront glass at Music Suite



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 27, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Corridor wall tile and polished terrazzo flooring in Music Suite



Band Room casework and ceiling grid



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation


ICS Weekly Progress Report

Friday – September 27, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Art Room casework installation



Main staircase railing and terrazzo finish