



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – June 21, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week June 21, 2024

- Demolition continues.
- Framing of soffits
- Flooring began in the Kindergarten Area C.
- Cabinet Delivery for project.
- Cutting masonry openings for windows.
- MEP scopes started.

Upcoming Work

- Ceiling Grid continues.
- Cabinet installs
- Demolition for summer work continues
- Saw cutting of Masonry walls and new window openings.
- Earthwork at sidewalk/playground area.
- Pour-in-place at playground.



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – June 21, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos





ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – June 21, 2024

Address: 421 7th Street Two Harbors, MN 55616



Flooring started in Kindergarten Suite.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – June 21, 2024

Address: 421 7th Street Two Harbors, MN 55616



Masonry Cutting/Demolition