



ISD #381

Lake Superior Schools

Minnehaha Elementary School

ICS Weekly Progress Report

Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616

Minnehaha Elementary School

Completed week August 16, 2024

- Painting throughout
- Locker installation
- Locker Tims
- Wall Tile installation
- Epoxy flooring in main areas completed.
- Ceiling Grid throughout
- VCT installation.
- Light installation following ceiling grid continues
- Electrical Panel Replacement
- Window Frame installation.
- Misc. framing and taping.
- Turf area grading.
- Final grading around perimeter of Area E.
- Final Sidewalk at city sidewalk and curb pour.
- Brick control Joint Caulking.
- Cabinets installed.
- Mechanical, Electrical, Plumbing wrap up prep.

Upcoming Work

- Ceiling padding out starts.
- Lights continue being installed in hallways.
- Painting continues
- Glass Installation.
- Block and Brick Washing/sealing.
- Epoxy patching throughout.
- VCT Flooring and Carpeting.
- Turf Installation
- Mechanical, Electrical, Plumbing wrap up prep.
- B101 and B102 Exterior Wall Replacement
- Stage installation.
- Misc. Steel Installation.
- Metal Panels at Exterior.
- Cleaning.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616

Progress Photos



Window Installation



Epoxy Flooring



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616



Curved Soffits Taped and sanded in Area A & D Flex Room areas.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616



Ceiling Grid Continues and will finish this week ahead of padding out.



Cabinetry installation wrapping up.



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616



Metal Cladding Prep.



Wall Tile



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616



Locker Installation



ISD #381
Lake Superior Schools
Minnehaha Elementary School

ICS Weekly Progress Report
Friday – August 16, 2024

Address: 421 7th Street Two Harbors, MN 55616



Exterior Concrete/Turf Area/North Steps exterior work