



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – June 7, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending June 7, 2024

-  Completed exterior wall framing for Area B Music Suite
-  Continued roofing Area B Music Suite
-  Interior wall framing in Area B Music Suite
-  Mechanical and electrical rough ins in Area B Music Suite
-  Mechanical and electrical finishes in boys' locker room
-  Mechanical and electrical rough in in girls' locker room
-  Drywall work in girls' locker room
-  Mechanical and electrical rough ins in kitchen
-  Mechanical and electrical rough ins in old Admin area
-  Plaster patching in old Admin area
-  Finished demolition in competition gym
-  Demolition in wood shop
-  Furniture moved out



Upcoming planned work

-  Weather barrier on exterior for Area B Music Suite
-  Continue roofing Area B Music Suite
-  Interior wall framing in Area B Music Suite
-  Mechanical and electrical rough ins in Area B Music Suite
-  Start tiling in boys' locker room.
-  Mechanical and electrical finishes in boys' locker room
-  Mechanical and electrical rough in in girls' locker room
-  Continue drywall in girls' locker room
-  Pour back floors in kitchen
-  Mechanical and electrical rough ins in old Admin area
-  Electrical rough in at competition gym
-  Abatement in room/new FACS
-  Civil site work at new front entrance addition



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – June 7, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Roofing for Area B Music Suite



HVAC rough in Area B Music Suite



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – June 7, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Boys locker room painting



Competition gym demolition



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – June 7, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Girls' locker room mechanical rough in



Kitchen mechanical rough in