



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 06, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

William Kelley Addition and Renovation



Completed week ending September 06, 2024

- Storefront window glass/interior glazing in Area B Music Suite
- Taped and mud walls in Area B Music Suite
- Terrazzo flooring in Area B Music Suite
- Bathroom wall tile in Area B Music Suite
- Corridor wall tile in Area B Music Suite
- Temporary walls put up to block off from construction of Music Suite
- Punch list
- Commissioning, testing and balancing of mechanical systems



Upcoming planned work

- Start installing exterior metal paneling in Area B Music Suite
- Painting walls in Area B Music Suite
- Terrazzo flooring and stairs in Area B Music Suite
- Bathroom wall tile in Area B Music Suite
- Corridor wall tile in Area B Music Suite
- Install residential style exhaust hoods in FACS room
- Punch list
- Commissioning, testing and balancing of mechanical systems



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 06, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614

Progress Photos



Temporary construction wall



Temporary construction wall



ISD #381

Lake Superior Schools

William Kelley Addition and Renovation

ICS Weekly Progress Report

Friday – September 06, 2024

Address: 137 Banks Blvd. Silver Bay, Minnesota 55614



Tile flooring in Area B Music Suite



Terrazzo flooring in Area B Music Suite